



UTV SET UP AND PRE - DELIVERY CHECKLIST

This form is to be completed for each UTV and submitted with the warranty registration for warranties to be valid and active with ODES UTVS. The information contained on this checklist is designed for general applications only.

DEALERSHIP NAME: _____

DEALER ADDRESS: _____ CITY: _____ STATE: _____ ZIP: _____

UTV MODEL: _____ VIN # _____ ENGINE # _____

SET-UP CHECKS

- Uncrate UTV
- Assembly instructions located
- All loose parts accounted for
- Shock bolts installed and torqued
- All wheels installed and nuts torqued
- Brake master cylinder installed and bolt torqued
- Battery terminals connected
- Odometer hooked-up and wires secured
- Wire harness ties installed and connections tight
- Muffler installed
- Correct routing of the cables, hoses, and wire harness
- Fuel lines connected and secure
- Roll bars installed
- Seatbelts installed and nuts tight
- Front and rear bumper installed
- Cooling System has clamps to correct tightness
- Turn signal lights connected
- Headlights and brake lights connected
- Steering wheel installed
- Tighten all nuts, bolts, and screws not mentioned
- Front and rear winch's installed and wires connected
- All interior plastics installed
- Rear dump bed with cotter pins installed
- Seats installed
- Hood and rear side body panels installed
- Dump bed reflectors installed
- Roof installed, roof lights connected, and wires secure
- Windshield installed
- Doors Installed
- Owner's Manual in glove box

Delivery Service and Inspection

Engine Oil:

- Check for proper levels, oil added if low.
- If 1 year old or older, drained and refilled with fresh oil

Fuel System:

- Fuel tank inspected and filled
- Fuel filter inspected
- System checked for leaks
- Fuel lines routed properly and secure

Throttle Operation:

- Throttle returns from any open position to the full closed position smoothly

Electrical (Checked the adjustment and/or operation of the following):

- Headlights
- Tail/Brake lights
- Ignition
- Instrument/Odometer display
- Relays/Fuse

Operational winch

Brake System

- Bleed front and rear brakes

- Brake fluid level checked
- Brake cylinder and lines checked and installed correctly
- Brakes adjusted and checked for proper operation

Engine idle speed is adjusted, if required

Transmission and/or gear box oil:

- Checked for proper level, added oil if low
- 1 year old or older, drained and refilled with fresh oil
- Final drive oil level checked for proper level, added if needed

Tires checked for proper inflation pressure

Test Ride -physical and functional check of the following:

- Transmission
- Brakes
- Handling
- Engine idling and acceleration
- Cooling fan operation
- Checked that the UTV was free from fuel, oil, or coolant leaks after test ride

If the UTV is more than two years old:

- Cooling system drained and fresh fluid added
- Hydraulic brake system drained and new fluid added

I certify this UTV has had the Pre-Delivery Inspection and service completed. This inspection was performed in accordance with the Set-Up Instructions and those items listed above. Customer has been informed of 5 hour half throttle break in period and first maintenance required at 5 hours or 100 miles, whichever comes first.

CUSTOMER NAME (Printed): _____ SIGNATURE: _____ DATE: _____

Q/C CHECK by: _____ SIGNATURE: _____ DATE: _____

SALES MANAGER SIGNATURE: _____ DATE: _____